BRUHATH BENGALURU MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Providng Sinking of Borewell drilling and Pumps in Dasarahalli Ward No 15
2	Estimate Cost	**Rs: 35.00 Lakhs**
3	Amount of Contract	**Rs: 35.00 Lakhs**
4	Name of Contractor	C S Girija
5	Agreement No & Date under which work order has been issued	100/2020-21 Date:19.09.2020
6	Time limit originally fixed for complete of work	19.09.2020 to 18.12.2020. Total 90 Days
7	Time now applied for	18.12.2020 to 21.06.2021 , Total 185 Days
8	Date of recommending time limit applied for	18.12.2020 to 21.06.2021 , Total 185 Days
9	Balance work remaining to be done	Nil
10	Probable time required for completion of time remaining work	Nil
11	Cost of work charged establishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reasons for extension of time	ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಟೆಂಡರ್ ಕರಾರಿನಂತೆ ದಿನಾಂಕ:19.09.2020 ರಂದು ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಿ ದಿನಾಂಕ:18.12.2020 ರಂದು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿತ್ತು. ಆದರೆ ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ: 21.06.2021 ರಂದು ಪೂರ್ಣಗೊಳಿಸಿರುತ್ತಾರೆ. ಆದ್ದರಿಂದ ದಿನಾಂಕ:18.12.2020 ರಿಂದ 21.06.2021 ರವರೆಗೆ ಹೆಚ್ಚುವರಿ 185 ದಿನಗಳಾಗಿದ್ದು, 185 ದಿನಗಳಿಗೆ ದಿನ ಒಂದಕ್ಕೆ ರೂ.10/-ನಂತೆ ದಂಡ ಸಹಿತವಾಗಿ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಣೆ ಮಾಡಲು ಕೋರಿ ಶಿಫಾರಿಸ್ಸಿನೊಂದಿಗೆ ಸಲ್ಲಿಸಿದೆ.
14	Remarks by the Executive Engineer	Time Extension may be granted for delay period of 185 days with fine of ½ Rs/day
15	Daily fine proposed	

Assistant Engineer
Ward 15

Assistant Executive Engineer,
Dasarahalli sub-Division,
BBMP

Executive Engineer
Dasarahalli Division
BBMP

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned with CamScanner